



# Defour Road Bridge

## Anticipated Project Schedule

*Schedule dependent upon precast availability*

Mobilization, Erosion Control & Clearing	September 30 <sup>th</sup>	-	October 4 <sup>th</sup>
Abutment Repairs & Raise Wing Walls	October 7 <sup>th</sup>	-	October 18 <sup>th</sup>
Excavation, Road Gravel, Fabric & Stone	October 7 <sup>th</sup>	-	October 18 <sup>th</sup>
Removal of Existing Bridge	October 21 <sup>st</sup>	-	October 22 <sup>nd</sup>
Construct New Bridge Seats	October 23 <sup>rd</sup>	-	October 25 <sup>th</sup>
Install Precast	October 28 <sup>th</sup>	-	October 28 <sup>th</sup>
Grout Joints	October 29 <sup>th</sup>	-	October 29 <sup>th</sup>
Post Tension Precast Box Beams	October 30 <sup>th</sup>	-	October 30 <sup>th</sup>
Construct Concrete Backwalls & Overlay	October 31 <sup>st</sup>	-	November 1 <sup>st</sup>
Cure Concrete Backwalls & Overlay	November 1 <sup>st</sup>	-	November 8 <sup>th</sup>
Backfill Abutments	November 8 <sup>th</sup>	-	November 8 <sup>th</sup>
Guardrail	November 11 <sup>th</sup>	-	November 12 <sup>th</sup>
Fine Grade & Pavement	November 13 <sup>th</sup>	-	November 14 <sup>th</sup>
Restoration	November 15 <sup>th</sup>	-	November 15 <sup>th</sup>

Bridge impassible from October 21<sup>st</sup> until November 8<sup>th</sup> (3 weeks).

P.O. Box 246  
4409 ROUTE 5  
ASCUTNEY, VT 05030-0246

[www.neilhdaniels.com](http://www.neilhdaniels.com)

(802) 674-6323

FAX: (802) 674-5346



The Associated General  
Contractors of America