

May 13, 2013

Project Schedule – Dufour Road Bridge 162/072 (Wentworth, NH)

This project is on NHDOT’S list for construction in FY 2014. This schedule has been prepared so that the bidding can begin immediately after July 1, 2013.

Engineering Study – Phase 1

Approval of Engineering Study Report..... Jan 30, 2013
 Approval of Scope & Fees for Phases 2, 3 & 4..... Jan 30, 2013

Prepare Preliminary Plans – Phase 2

Prepare Preliminary Plans,
 Submit to Client and NHDOT..... Feb. 28, 2013
 Review Period w/Approval Feb 28, 2013 – March 7, 2013
 Notice To Proceed – Phase 3 March 8, 2013

Prepare Final Design – Phase 3

Prepare Final PS&E Plans..... March 12 – May 8, 2013
 Prepare Construction Cost Estimate, Bid Documents and Specifications.... Completed May 8, 2013
 Submit Final Plans & Bid Documents for Review May 13, 2013
 Review Period and Addressing Comments May 13 – May 27, 2013
 Notice To Proceed – Bidding May 30, 2013
 Advertise for Bids - July 2, 2013
 Bid Opening - July 23, 2013
 Bid Approval and Construction Contract Signing August 6, 2013

Construction Support Services – Phase 4

Construction Start..... August 13, 2013
 Bridge Shop Drawing Preparation, Review, and Approvals..... August 7–21, 2013
 New Bridge Fabrication..... August 21 - September 3, 2013
 Remove the Existing Bridge..... August 26-27, 2013
 Clean/Prep/Form/Pour Abutment A Seat August 28-September 6, 2013
 Clean/Prep Abutment B September 3-6, 2013
 New Bridge Delivery to the Site September 9, 2013
 Install New Bridge..... September 9-10, 2013
 Form/Pour/Curing of Concrete Over Pour..... September 10-23, 2013
 Bridge Open for Temporary Traffic Use..... September 23, 2013
 Construction Completion..... October 29, 2013