

July 30, 2013

Project Schedule – Dufour Road Bridge 162/072 (Wentworth, NH)

This project is on NHDOT'S list for construction in FY 2014, which means the project can be bid no sooner that July 1, 2013. NHDOT provided the Town with a written approval to advertise for bids for construction in a letter dated 07-12-13, a copy of which is attached.

Engineering Study – Phase 1

Approval of Engineering Study Report Jan 30, 2013
 Approval of Scope & Fees for Phases 2, 3 & 4 Jan 30, 2013

Prepare Preliminary Plans – Phase 2

Prepare Preliminary Plans,
 Submit to Client and NHDOT Feb. 28, 2013
 Review Period w/Approval Feb 28, 2013 – March 7, 2013
 Notice To Proceed – Phase 3 March 8, 2013

Prepare Final Design – Phase 3

Prepare Final PS&E Plans March 12 – May 8, 2013
 Prepare Construction Cost Estimate, Bid Documents and Specifications.... Completed May 8, 2013
 Submit Final Plans & Bid Documents for Review May 14, 2013
 Review Period and Addressing Comments May 14 – July 12, 2013
 Notice To Proceed – Bidding July 12, 2013
 Advertise for Bids July 31, 2013
 Plans Available For Purchase and Viewing August 2, 2013
 Bid Opening August 27, 2013
 Bid Approval and Construction Contract Signing September 10, 2013

Construction Support Services – Phase 4

Construction Start September 12, 2013
 Bridge Shop Drawing Preparation, Review, and Approvals..... September 12–24, 2013
 New Bridge Fabrication..... September 24 - October 8, 2013
Remove the Existing Bridge..... September 23-24, 2013
 Clean/Prep/Form/Pour Abutment A Seat September 24 – October 3, 2013
 Clean/Prep Abutment B September 30 - October 3, 2013
 New Bridge Delivery to the Site October 9, 2013
 Install New Bridge October 9-10, 2013
 Form/Pour/Curing of Concrete Over Pour..... October 10--22, 2013
Bridge Open for Temporary Traffic Use October 22, 2013
 Construction Completion..... November 15, 2013